SAMPLE

ASSEMBLY DRAWINGS FOR A 42'W X 16'-2"H EAVE X 48'L KELLY KLOSURE BUILDING "SAMPLE BUILDING"

K.K. ORDER #: SAMPLE P.O. #: SAMPLE

1) BUILDING STRUCTURE

A) BUILDING STRUCTURAL DESIGN CRITERIA

a) BUILDING CODE: 2006 IBC

ROOF LOAD: 20 PSF (GROUND SNOW LOAD)

SNOW DRIFT LOAD: NON

d) WIND LOAD: 90 MPH (3 SECOND GUST)

e) SEISMIC: DESIGN CATEGORY "B", SOIL SITE CLASS "D"

OCCUPANCY CATEGORY: 2

- B) THIS BUILDING HAS BEEN DESIGNED IN ACCORDANCE WITH THE BUILDING CODE AND BASIC STRUCTURAL DESIGN DATA LISTED ABOVE. THE BUILDING HAS BEEN DESIGNED AND ENGINEERED FROM A STRUCTURAL ASPECT ONLY. OTHER CODE COMPLIANCE ISSUES SUCH AS OCCUPANCY, EGRESS, HVAC, ELECTRICAL, MECHANICAL, FIRE SAFETY ETC. IS THE RESPONSIBILITY OF THE END USER OR ITS REPRESENTATIVES. MATERIAL SPECIFICATIONS ARE AVAILABLE UPON REQUEST.
- C) ANY REQUIRED "MAJOR PENETRATIONS" THROUGH THE WALLS OR ROOF OF THE BUILDING SHOULD BE NOTED AND LOCATED ON THESE APPROVAL DRAWINGS BEFORE RELEASE FOR MANUFACTURING IS GIVEN. THIS WILL ALLOW KELLY TO MODIFY FRAMING AS NECESSARY. FIELD CUTTING OF ANY STEEL FRAMING MEMBERS IS NOT RECOMMENDED AND WILL VOID THE STRUCTURAL DESIGN CRITERIA AND ANY WARRANTIES. "MAJOR PENETRATIONS" ARE ITEMS LIKE HVAC DUCTS AND LARGE PIPES OR CONDUITS.
- D) IF PERMITS ARE TO BE PULLED FOR THIS PROJECT, KELLY KLOSURE RECOMMENDS THAT THIS BE DONE BEFORE BUILDING IS RELEASED FOR MANUFACTURING. ANY INSPECTIONS REQUIRED FOR PERMITS ARE THE RESPONSIBILITY OF THE END USER OR ITS REPRESENTATIVES.

IMPORTANT NOTE: ANY AND ALL CHANGES, MODIFICATIONS OR RETROFITS REQUIRED DUE TO PERMITS BEING PULLED AFTER THE BUILDING IS MANUFACTURED ARE NOT KELLY'S RESPONSIBILITY.

IMPORTANT NOTES

PLEASE READ BEFORE BEGINNING ASSEMBLY OF BUILDING

WARRANTY WILL BE VOIDED IF THESE PROCEDURES ARE NOT FOLLOWED

Technical Support & Service

A Kelly Klosure Service Representative is just a phone call away.

Please feel free to call with any questions, suggestions or issues as they arise!

Please call 1-800-228-7230 and ask for Service during normal business hours.

If calling after hours, please leave a voice mail in the general mailbox.

Please include the Kelly Klosure Order Number shown to the left on this page when calling for service.

Damage & Shipping Shortages

Any damage or shipping shortages should be reported to Kelly Klosure within 15 days of delivery. Kelly will expedite replacement material. However, Kelly is not liable for replacement material purchased locally without prior approval.

Back Charges

Kelly Klosure must give prior approval of any work relating to shortages or errors in manufacturing. If prior approval is not given, back charges will be denied.

Exterior Fasteners

Due to vibration during the shipping process, some screws that hold the exterior steel sheeting to the panel frame may have been loosened. The building erector is to check and tighten all of the screws prior to building assembly. The screws are considered tight when the rubber washer is in complete contact with the sheeting and is not loose to the touch.

Bolt Installation

All bolts shall be "Snug Tight". A "Snug Tight" condition is the tightness that is attained with a few impacts of an impact wrench or the full effort of a crew member using an ordinary spud wrench to bring the connected plies into firm contact.

Building Penetrations

Every effort was made by Kelly during the approval process to factory frame any required wall or roof penetrations, or otherwise ensure that framing will not be interfered with for field cut penetrations. Prior approval and instructions for modification must be obtained from Kelly before cutting or modifying any structural steel framework, otherwise the warranty will be void.

Manufacturer's Disclaimer

The manufacturer has designed and engineered this system. Variations and/or modifications to the system or components will void and nullify any and all warranties, both written and/or implied, and liability for defects in the system and it's components. Manufacturer further accepts no responsibility and/or liability for obtaining or maintaining local, regional or national building permits, inspections or documents that may be required.

Lightning Protection Disclaimer


Kelly Klosure Systems roof & wall panels are manufactured from Galvalume® coated steel. To prevent galvanic corrosion, the roof and wall panels must not come into contact with, or water runoff from, copper, lead or copper bearing brasses. For lightning protection, aluminum conductors and aluminum or stainless steel clamps and fixtures are compatible with Galvalume® coated steel.

DRAWING INDEX

PAGE #1 PAGE #2	PANEL & PANEL RACK HANDLING TIPS BASIC BUILDING COMPONENTS
3 4 5 6 7 8 9 10	ELEVATIONS MATERIAL LISTS BUILDING LAYFLAT FOUNDATION PREPARATION PLAN VIEW BASE SECTIONS PLAN VIEW & DETAILS TYPICAL CROSS-SECTION CROSS-SECTION DETAILS
	SUPPLEMENT SHEETS
SS-1 SS-2 SS-3 SS-4 SS-5 SS-6 SS-7 SS-8 SS-9 SS-10 SS-11 SS-12 SS-13	BUILDING ASSEMBLY LIFTING INSTRUCTIONS DOOR INSTALLATION INSTRUCTIONS BUILDING FLASHING INSTALLATION INSTRUCTIONS BASE FLASHING INSTALLATION ISOMETRIC BASE FLASHING INSTALLATION ISOMETRIC (AT DOORS) BASE FLASHING CORNER CAP INSTALLATION DOUBLE DOOR FLASHING INSTALLATION INSTRUCTIONS EAVE FLASHING & CLOSURE CAP INSTALLATION GUTTER & DOWNSPOUT LAYFLAT GUTTER & DOWNSPOUT INSTALLATION INSTRUCTIONS GUTTER & DOWNSPOUT INSTALLATION DETAILS RIDGE CAP INSTALLATION EQUIPMENT DOOR FLASHING INSTALLATION LIGHT TRANSMITTING ROOF PANEL INSTALLATION
AS-1 AS-2 AS-3 AS-4 AS-5 AS-6 AS-7 AS-8	SYSTEM 2 ASSEMBLY SEQUENCE SYSTEM 2 TYPICAL ASSEMBLY SEQUENCE - PAGE #1 SYSTEM 2 TYPICAL ASSEMBLY SEQUENCE - PAGE #2 SYSTEM 2 TYPICAL ASSEMBLY SEQUENCE - PAGE #3 SYSTEM 2 TYPICAL ASSEMBLY SEQUENCE - PAGE #4 SYSTEM 2 TYPICAL ASSEMBLY SEQUENCE - PAGE #5 SYSTEM 2 TYPICAL ASSEMBLY SEQUENCE - PAGE #6 SYSTEM 2 TYPICAL ASSEMBLY SEQUENCE - PAGE #7 SYSTEM 2 TYPICAL ASSEMBLY SEQUENCE - PAGE #8

ARCHITECTURAL LEGEND EARTH CONCRETE RIGID INSULATION BATT INSULATION GLASS (ELEVATION)

	TOOL LIST
Qty.	Description
1	TIN SNIPS
4	DRIFT PINS (1/4" - 3/4" TAPER)
2	1/2" DRIVE RATCHETS
2	9/16" SOCKET
2	3/4" SOCKET
2	1 1/16"" SOCKET
1	ELECTRIC IMPACT WRENCH 1/2" DRIVE
1	MASONRY DRILL
3	3/8" MASONRY DRILL BIT (MINIMUM LENGTH 6")
1	1/2" MASONRY DRILL BIT (MINIMUM LENGTH 10")
1	SLEDGE HAMMER
1	3 LB. HAMMER
2	C-CLAMP VISE GRIPS
2	C-CLAMP W/ 4" - 6" OPENING
1	TAG LINE ROPE - 75'-0"LONG
2	SCAFFOLDING OR STAGGING (ROLLING)
1	SCREWDRIVER W/ PHILLIPS HEAD
1	SCREWDRIVER W/ STANDARD HEAD
1	ELECTRIC DRILL
2	9/16" WRENCH
2	3/4" WRENCH
2	1 1/16" WRENCH
2	5/16" NUT DRIVER
2	3/8" NUT DRIVER
1	50'-0"LONG TAPE MEASURE
1	CHALK LINE
2	STEP LADDERS
1	CAULKING GUN
	OPTIONAL EQUIPMENT
1	FORK LIFT
1	SCISSOR LIFT
1	JLG OR CONDOR CHERRY PICKER




PANEL & PANEL RACK HANDLING TIPS



UNLOADING & LIFTING PANEL RACKS WITH A FORKLIFT

UPPER RACKS SHOULD BE REMOVED FROM THE TRUCK FIRST & PLACED AROUND THE WORKING AREA.



STORING PANEL RACKS IN STACKED POSITIONS

WHEN PANEL RACKS ARE STORED IN A STACKED POSITION (ONE ON TOP OF THE OTHER) ON SITE. THE FEET OF THE UPPER RACK MUST NEST INTO THE UPPER END OF THE BOTTOM RACK FRAMING (AS SHOWN). THIS KEEPS RACKS SPACED, MAINTAINING A PROTECTION ZONE FOR THE SHEETING OVERLAPS.

UPPER RACK FOOT



FORKLIFT FORKS

- SHEETING OVERLAPS

SEPARATING PANEL RACKS

WHEN LIFTING RACKS ONE OFF THE OTHER WITH A FORKLIFT. SPECIAL CARE MUST BE TAKEN TO PREVENT THE FORKS OF THE FORKLIFT FROM DAMAGING THE SHEETING OVERLAPS THAT PROTRUDE ABOVE THE BOTTOM PANEL RACKS, THIS MATERIAL IS MORE SUSCEPTIBLE TO DAMAGE THEN THE PANEL FRAMES.

TOP RACK

SHEETING OVERLAPS

BOTTOM RACK




- FORKLIFT FORKS



REMOVING PANELS FROM RACKS


WHEN PANEL RACKS ARE REMOVED FROM THE TRUCK AND PLACED AROUND THE STAGING AREA. THE FRONT TWO CORNERS OF EACH RACK SHOULD BE BLOCKED UP. THIS PREVENTS PANELS FROM TIPPING OUT AS PANELS ARE REMOVED. IF THIS IS NOT DONE THEN THERE IS THE POTENTIAL FOR PANEL DAMAGE.



LIFTING PANEL RACKS WITH SLINGS

AN OPTIONAL METHOD OF UNLOADING PANELS IS SHOWN IN THIS ILLUSTRATION, USING SLINGS HUNG FROM A CRANE OR CHERRY PICKER INSTEAD OF A FORKLIFT TO UNLOAD PANEL RACKS FROM

9 PANEL & PANEL RACK Ю SAMPLE ASSEMBLY DRAWINGS TO SCALE



MATERIALS LIST

Qty			Description	
20	3224		Panel, 3'x22'-6"x4"	
RP-1	29LS	I15	29Ga Light Stone Sht 1.1/2" Insul.	
4	3224	22R	Panel, 3'x22'-6"x4"	Outer Roof
RP-2	29LS	I15	29Ga Light Stone Sht 1.1/2" Insul.	
8	3224	Sky	Panel, 3'x22'-6"x4"	Light Panel
RP-3	29LS	I15	29Ga Light Stone Sht 1.1/2" Insul.	
32	3164		Panel, 3'x16'-2"x4"	
WP-1	29LS	I15	29Ga Light Stone Sht 1.1/2" Insul.	
1	201.0	11.5	Gable Panel 2'-3"x16'-3.7/8"/17'-1"	
RG-1 2'-3"	29LS	I15	29Ga Light Stone Sht 1.1/2" Insul.	
	LG1-16-3	11.5	Gable Panel 3'x16'-3.7/8";17'-4.1/16"	
RG-1	29LS LG1-16-3	I15	29Ga Light Stone Sht 1.1/2" Insul.	
		115	Gable Panel 3'x16'-3.7/8";17'-4.1/16"	
LG-1	29LS	RSO	29Ga Light Stone Sht 1.1/2" Insul. Gable Panel 3'-9"x17'-1"/18'-4.1/4"	3'x7' P. Door (HRSO)
1 RG-2 3'-9"	29LS	RSO I15	Gable Panel 3'-9"x17'-1"/18'-4.1/4" 29Ga Light Stone Sht 1.1/2" Insul.	5 X / P. DOOF (HKSU)
RG-2 3'-9"	47L3	DSO	29Ga Light Stone Sht 1.1/2" Insul. Gable Panel 6'-0"x17'-1"/18'-4.1/4"	5'8"x7' Double Door
RG-2 6'-0"	29LS	II5	29Ga Light Stone Sht 1.1/2" Insul.	JOAT DOUBLE DOOL
	29LS LG2-16-3	113	Gable Panel 3'x17'-4.1/16";18'-4.1/4"	
LG-2	29LS	115	29Ga Light Stone Sht 1.1/2" Insul.	
	29LS RG3-16-3	113	Gable Panel 3'x18'-4.1/4":19'-4.7/16"	
RG-3	29LS	I15	29Ga Light Stone Sht 1.1/2" Insul.	
	LG3-16-3	-13	Gable Panel 3'x18'-4.1/4";19'-4.7/16"	
LG-3	29LS	I15	29Ga Light Stone Sht 1.1/2" Insul.	
	RG4-16-3		Gable Panel 3'x19'-4.7/16";20'-4.5/8"	
RG-4	29LS	I15	29Ga Light Stone Sht 1.1/2" Insul.	
	LG4-16-3		Gable Panel 3'x19'-4.7/16";20'-4.5/8"	
LG-4	29LS	I15	29Ga Light Stone Sht 1.1/2" Insul.	
	RG5-16-3		Gable Panel 3'x20'-4.5/8";21'-4.13/16"	
RG-5	29LS	I15	29Ga Light Stone Sht 1.1/2" Insul.	
	LG5-16-3		Gable Panel 3'x20'-4.5/8";21'-4.13/16"	
LG-5	29LS	I15	29Ga Light Stone Sht 1.1/2" Insul.	
	RG6-16-3		Gable Panel 3'x21'-4.13/16";22'-5"	
RG-6	29LS	I15	29Ga Light Stone Sht 1.1/2" Insul.	
	LG6-16-3		Gable Panel 3'x21'-4.13/16";22'-5"	
LG-6	29LS	I15	29Ga Light Stone Sht 1.1/2" Insul.	
	RG7-16-3	***	Gable Panel 3'x22'-5";23'-5.3/16"	
RG-7	29LS	I15	29Ga Light Stone Sht 1.1/2" Insul.	
	LG7-16-3	11.5	Gable Panel 3'x22'-5";23'-5.3/16"	
LG-7	29LS	I15	29Ga Light Stone Sht 1.1/2" Insul.	Olici I
	RG5-16-3	C8	Gable Panel 3'x20'-4.5/8";21'-4.13/16"	8"Channel
RG-5J	29LS LG5-16-3	I15 C8	29Ga Light Stone Sht 1.1/2" Insul. Gable Panel 3'x20'-4.5/8";21'-4.13/16"	8"Channel
LG-5J	29LS	U8 I15	29Ga Light Stone Sht 1.1/2" Insul.	o Chanfiel
LG-5J	47L0	113	29Ga Light Stone Sht 1.1/2" Insul. Middle Gable 12'x5'-4.13/16"/7'-5.3/16"	
MG-1	29LS	I15	29Ga Light Stone Sht 1.1/2" Insul.	
4	0226	A25	Erection Angle, 22'-6"	L2.1/2x2.1/2x3/16
GEA	0220	1143	22'-5.1/2"L	LL, 1/2A2, 1/2AJ/10
4	0162	A25	Erection Angle, 16'-2"	L2.1/2x2.1/2x3/16
CEA			16'-1.1/2"L	
Otv			Description	

GEA		22-3.1/2 L		
4 CEA	0162	A25 Erection Angle, 16'-2" 16'-1.1/2"L	L2.1/2x2.1/2x3/16	
Qty		Description		
1		Set Assembly Drawings (w/MSDS Sheets)		
2	Bottle	Touch Up Paint - Trim & Sheets	Light Stone	
2	Bottle	Touch Up Paint - Trim	Hawaiian Blue	
1	Pint	Touch Up Paint - Panel Frames	Red Primer	
1	Pint	Touch Up Paint - Door	Mfg. Door Gray	
1		S. Parker Door Knob	3	
1		S. Parker Door Closure		
34		Outer Closure Strip	Imperial Rib	
8	Rolls	1/2" x 1" Base Seal - 25Ft	•	
3	Tubes	Silco Caulking - Clear		
	Buildin	ng Bolts		
960		1/2"x1" Bolt, Zinc Plated		
960		1/2" Nut, Zinc Plated		
1	Set	Picking Angles (2-Large/2-Small)		
160		1/2" Washer		
	S2 B1	racing		
16	0015	Standard 3' S2 Ridge Angle	Formed Plate	
32	0025	Standard 3' S2 Eave Angle	Formed Plate	
192		1/2"x1" Bolt, Zinc Plated		
192		1/2" Nut, Zinc Plated		
14	42RB	S2 Ridge Brace	12'-3.11/16"L (L4x4)	
26	42KB3	S2 Knee Brace	8'-6"L (L4x3)	
94		3/4" x 2" A325 Bolt, Plain		
94		3/4" A563 Nut, Plain		
	Cookson Equ	uipment Door 12 Wide x	16 High	
1		Cookson Roll-Up Equipment Door w/Hdwe		
5		Equipment Door Flashing	Hawaiian Blue	
50		#4 Tek Screw	Hawaiian Blue	
50		1/4" x 1.1/4" Bolt, Zinc Plated		
50		1/4" Nut, Zinc Plated		
44	Lf.	2" Brush Weatherstripping		
44	Lf.	Aluminum Retainer 1" 45 Degree		
88	D. 11.11	#5 Tek Screw		
_	Building	Flashing	Y: 1: 0:	
5 18		10' Formed Ridge Cap	Light Stone Hawaiian Blue	
		10' Corner Caps 10' Eave Flashing	Hawaiian Blue	
10 20		10' Base Flashing		
4		Base Flashing Corners	Light Stone Light Stone	
4		Closure Cap	Hawaiian Blue	
2		Gable End Cap	Hawaiian Blue	
16		Light Lap Cap	Light Stone	
150		#8-18 x 1/2 T-2 Screw	Light Stone	
500		#8-18 x 1/2 T-2 Screw	Hawaiian Blue	
8	10'	Open ended gutter sections	Hawanan Diac	
2	5'	Gutter section w/ Right endap & outlet		
2	5'	Gutter section w/ Regin chaap & outlet		
4	16'	Box Downspouts		
16		Downspout support bracket		
16	5'	Gutter support Channel		

FOUNDATIONS

- RECOMMENDED FOUNDATION SIZE IS GIVEN ON THE FOUNDATION PLAN VIEW PAGE OF THIS SET.
 - OUTSIDE DIMENSIONS AS SHOWN ARE REQUIRED TO ACCEPT BUILDING BASE FLASHING AS SUPPLIED. A TOLERANCE OF + OR - 1/4" IS ACCEPTABLE. THE SLAB SHOULD BE LEVEL AROUND PERIMETER OF FOUNDATION WITH A TOLERANCE OF + OR - 1/4". ANY VARIANCE COULD CREATE A LEAKAGE PROBLEM AT BASE OF BUILDING.
 - USERS ARE TO ESTABLISH SIZE AND REINFORCEMENT REQUIREMENTS FOR FOUNDATIONS TO ACCOMMODATE SITE SOIL CONDITIONS AND LOCAL FROST DEPTH.
 - BUILDING ANCHOR BOLT REACTIONS ARE AVAILABLE UPON REQUEST.

ANCHOR BOLTS

- PRESETTING OF ANCHOR BOLTS IS NOT REQUIRED. ANCHOR BOLTS WILL BE INSTALLED AS THE BUILDING IS ERECTED. KELLY RECOMMENDS THE SIMPSON TITEN HD SCREW ANCHOR AS SHOWN OF THE BUILDING BASE SECTION ON THE BASE SECTIONS PAGE.
- CONCRETE ANCHORS WILL BE SUPPLIED WITH THE BUILDING SHIPMENT.

PANEL COMPONENTS AND FINISHES

- PANEL FRAMES & STRUCTURAL STEEL COMPONENTS
 - a) ONE COAT, CORROSION RESISTANT, WATER REDUCIBLE, ACRYLIC ALKYD EMULSION PRIMER

B) EXTERIOR STEEL SIDING AND ROOFING

- a) 29 GA. 3/4" RIBBED "IMPERIAL RIB", DOES NOT REQUIRE SEAL TAPE OR STITCH SCREWS AT OVERLA
- SIDING AND ROOFING TO BE GALVALUME COATED WITH PRIMER AND SILICONE MODIFIED POLYEST PAINT FINISH

FACTORY INSTALLED INSULATION

- INSULATION TO BE RIGID, CLOSED CELL, POLYISOCYANURATE WITH FOIL FACING
- WALLS: 1.1/2" THICK (R-11)
- ROOF: 1.1/2" THICK (R-11)
- D) FACTORY INSTALLED STEEL INSULATION LINER

GUTTER SYSTEMS

A) GUTTER & DOWNSPOUTS ARE SUPPLIED BY KELLY AS SHOWN ON THE BUILDING ELEVATIONS (PAGE 3 OF

IN COLD CLIMATES WHERE ICE AND SNOW BUILD UP IS A PROBLEM, KELLY RECOMMENDS HEAT TRACE TO PREVENT ICE BUILD UP IN THE GUTTERS AND SNOW GUARDS / BLOCKS TO PREVENT SNOW FROM SLIDING OFF THE ROOF AND DAMAGING THE GUTTERS. THIS MATERIAL, IF REQUIRED, IS TO BE SUPPLIED AND INSTALLED BY OTHERS.

PERSONNEL AND EQUIPMENT DOORS

3'W X 7'H PERSONNEL DOOR FACTORY INSTALLED IN A 3'-9" WIDE WALL PANEL,

TYPE "A" SHOWN ON PLAN VIEW

- DOOR FRAME: 16 GA. STEEL, PRIMED AND FINISH PAINTED
- 18 GA. STEEL, HONEYCOMB CORE, PRIMED AND FINISH PAINTED DOOR LEAF: STANDARD LOCKSET, S.PARKER B9160 SERIES, STAINLESS STEEL *ENTRY LOCK:
- (3) 4.5" BALL BEARING, STANLEY FBB179, US26D FINISH HINGES:
- STANDARD, S.PARKER 954, ALUMINUM FINISH *CLOSER:
- DOOR SWEEP: STANDARD, MD DCV134, ALUMINUM FINISH
- WEATHER STRIPPING: NONE

5'-8"W X 7'H PERSONNEL DOOR FACTORY INSTALLED IN A 6'-0" WIDE WALL PANEL,

TYPE "B" SHOWN ON PLAN VIEW


- DOOR FRAME: 16 GA. STEEL, PRIMED AND FINISH PAINTED
- DOOR LEAF: 18 GA. STEEL, HONEYCOMB CORE, PRIMED AND FINISH PAINTED STANDARD LOCKSET, S.PARKER B9160 SERIES, STAINLESS STEEL *ENTRY LOCK:
- HINGES: (3) 4.5" BALL BEARING, STANLEY FBB179, US26D FINISH
- STANDARD, S.PARKER 954, ALUMINUM FINISH *CLOSER: STANDARD, MD DCV134, ALUMINUM FINISH
- WEATHER STRIPPING: NONE (OR) STANDARD, REESE 815C, ALUMINUM FINISH
- INACTIVE LEAF ONLY, STANDARD, IVES 458B, US26D FINISH FLUSH BOLTS:


- (*) THESE ITEMS ARE FIELD INSTALLED TO PREVENT DAMAGE DURING SHIPMENT AND ERECTION
- CHANGES FROM LISTED HARDWARE MAY REQUIRE AN ADDITIONAL CHARGE.


ROLL-UP EQUIPMENT DOORS ARE AS NOTED ON THE PLAN VIEW PAGE DOOR SCHEDULE.


EQUIPMENT DOORS ARE SUPPLIED ONLY, INSTALLATION AND SERVICE IS THE RESPONSIBILITY OF THE ENI USER. KELLY KLOSURE DOES NOT HAVE EXPERIENCE IN INSTALLATION OF EQUIPMENT DOORS AND THEREFORE CANNOT PROVIDE ASSISTANCE EXCEPT IN WARRANTY, SHIPPING SHORTAGES OR SHIPPING DAMAGE RELATED ISSUES.


	EASY TO ASSEMBLE PANEL	SYSTEMS FOR RELOCATABLE	ENCLOSURES FROM WEATHER	SOME III OF SOCIOON OF	BARRIERS TO BUILDINGS				363 Web: www.kellyklosure.com
I ON APS TER						Mfar by Kolly Croun lac	- Milgi. Dy Nelly Gloup, Ilic.	_	Phone: 800-228-7230
10).	PAGE TITLE: MATERIALS LIST				SHEET A OF 10		PROPRIETARY INFORMATION	THIS DRAWING & THE DESIGN IT COVERS ARE THE EXCLUSIVE PROPERTY OF KELLY GROUP, INC. OF NE. THEY ARE PROVIDED ONLY ON THE USER'S EXPRESS AGREEMENT THAT THEY WILL NOT BE	REPRODUCED, COPIED, LOANDED, EXHBIERD, CHANGED OR OTHERWISE USED EXCEPT IN THE LIMITED WAY PERMITTED BY CONSENT OF KELLY GROUP, INC. OF ME. 10 THE USER OR THEIR AGENTS NELLY GROUP, INC. OF ME. 10 THE USER OR THEIR AGENTS NELLY GROUP, INC. OF NE. MAKES NO REPRESENTATION RECARDING DRAWING SCALE & ACCURACY.
	PROJECT TITLE SAMPLE ASSEMBLY DRAWINGS					BUYER:		K.K. ORDER NUMBER: BUYER P.O. NUMBER:	
ND	DRAWN BY: ALEX CARSTENS	DATE: 2/18/11	APPROVED BY:	DATE:	REVISION:	DATE:	SCALE: NOT TO SCALE		K.K. QUOTE NUMBER:















ATTENTION INSTALLER:

DOOR PANEL MUST BE POSITIONED AND ADJUSTED IN THE FIELD. DUE TO CONDITIONS OF THE FOUNDATION / FLOOR, WE HAVE NO CONTROL OVER PROPER ALIGNMENT OF DOOR PANEL.



DURING BUILDING ASSEMBLY DO NOT INSTALL ANCHOR BOLTS AT THESE LOCATIONS UNTIL DOOR HAS BEEN PROPERLY ALIGNED.

BEFORE DOOR PANEL IS TO BE ANCHORED, ASSEMBLE AND ERECT THE CORRESPONDING ROOF PANELS AND ACCESSORIES WITHIN THIS AREA.

ANY INFIELD REPAIRS OR MODIFICATIONS DONE BY THE INSTALLER ARE THE SOLE RESPONSIBILITY OF THE INSTALLER.

NOTE: IF FACTORY WELDED NUTS STRIP OUT OR ARE NOT LINING UP PROPERLY, KELLY KLOSURE HAS SUPPLIED A FEW LINDAPTER HOLLO-BOLTS FOR THE DOOR PANEL TO ADJACENT PANEL CONNECTION.

FACTORY QUALITY CONTROL

DOORS ARE INSPECTED AT THE MANUFACTURING FACILITY FOR SQUARENESS AND PROPER DIMENSIONS BEFORE SHIPMENT. IF PRODUCT DAMAGE IS INCURRED DURING SHIPMENT, THIS DAMAGE MUST BE NOTED ON THE RECEIVING NOTICE AT THE TIME OF OFF LOADING AT THE BUILDING SITE. THE MANUFACTURER MUST BE NOTIFIED OF SUCH DAMAGE IMMEDIATELY.

IMPORTANT NOTE:

OVERHEAD DOORS ARE SUPPLIED ONLY!


INSTALLATION & SERVICE BY OTHERS!

(INSTRUCTIONS FOR OVERHEAD DOOR ARE INCLUDED WITH THE DOOR)

FOR FACTORY ASSISTANCE IN DOOR ALIGNMENT CALL 800-228-7230

DOOR INSTALLATION

EASY TO ASSEMBLE PANEL
SYSTEMS FOR RELOCATABLE
ENCLOSURES FROM WEATHER
BARRIERS TO BUILDINGS Mfgr. by Kelly Group, Inc. P.O. Box 1058 Fremont, NE 68026 Phone: 800-228-7230 Fax: 402-727-1363 Web: www.kellyklosure.com DOOR INSTALLATION INSTRUCTIONS \sim P S S SHEET



BUILDING FLASHING INSTALLATION LOCATIONS

GUTTERS AND DOWNSPOUTS NOT SHOWN SEE PAGE GUTTER INSTALLATION PAGES FOR INFORMATION

NOTE:

REMOVE PROTECTIVE FILM FROM FLASHING MATERIAL PRIOR TO INSTALLATION IF APPLICABLE

IMPORTANT NOTE: OVERHEAD DOORS ARE SUPPLIED ONLY!

INSTALLATION & SERVICE BY OTHERS!

(INSTRUCTIONS FOR OVERHEAD DOOR ARE INCLUDED WITH THE DOOR)

FLASHING INSTALLATION SEQUENCE

(SEE PAGES DIRECTLY FOLLOWING THIS PAGE FOR INSTALLATION OF THE FOLLOWING PARTS)

- 1. BASE FLASHING SUPPLIED IN 10'-0" LENGTHS
- 2. BASE FLASHING CORNER CAPS SUPPLIED AS SHOWN
- 3. VERTICAL CORNER CAPS TYPICALLY SUPPLIED IN 10'-0" LENGTHS (THESE PIECES WILL BE THE SAME PROFILE AS THE GABLE RAKE CAPS)
- 4. INSTALL PARTITION WALL & REMOVABLE ROOF LAPS CAPS (IF APPLICALBE)
- 4. EAVE FLASHING SUPPLIED IN 10'-0" LENGTHS **INSTALL GUTTERS AND DOWNSPOUTS DURING THIS STEP IF SUPPLIED** (SEE THE GUTTER INSTALLATION PAGES FOR DETAILS)
- 5. GABLE RAKE CAPS TYPICALLY SUPPLIED IN 10'-0" LENGTHS (THESE PIECES WILL BE THE SAME PROFILE AS THE VERTICAL CORNER CAPS)
- 6. CLOSURE CAPS SUPPLIED AS SHOWN (THERE WILL BE DIFFERENT CLOSURE CAPS FOR THE RIGHT AND LEFT SIDE AS YOU FACE THE GABLE END WALL OF THE BUILDING)
- 7. GABLE END CAP SUPPLIED AS SHOWN
- 8. RIDGE CAP SUPPLIED IN 10'-0" PEICES
- 9. INSTALL ALL REMAINING MATERIAL INCLUDING SKY LIGHT LAPS CAPS, EQUIPMENT DOOR FLASHING, DOUBLE DOOR VERTICAL FLASHING & ANY OTHER MATERIAL REQUIRED.

EXISTING SLAB BASE FLASHING **EQUIPMENT DOOR FLASHING**

INSULATED UNINSULATED BUILDING **BUILDING** DOUBLE DOOR VERTICAL TRIM

GUTTER SECTION

LIGHT LAP CAP & **GUTTER SUPPORT CAHNNEL**

EAVE FLASHING

PARTITION WALL / REMOVABLE ROOF LAP CAP


RIGHT CLOSURE CAPS


RIDGE FLASHING

EASY TO ASSEMBLE PANEL SYSTEMS FOR RELOCATABLE ENCLOSURES FROM WEATHER BARRIERS TO BUILDINGS Web: www.kellyklosure.com Mfgr. by Kelly Group, Inc. P.O. Box 1058 Fremont, NE 68026 Phone: 800-228-7230 Fax: 402-727-1363 SYSTEM 2 BUILDING FLASHING INSTALLATION INSTRUCTIONS \mathcal{C} 용 S S SKEET


S2 FLASH PG1

BASE CORNER CAP VERTICAL CORNER CAPS & GABLE RAKE CAPS






BASE FLASHING CORNER CAP




STEP #1

INSTALL BASE FLASHING AS SHOWN. EXTENDING EACH PIECE OUT TO THE OUTER EDGE OF THE CONCRETE FOUNDATION SHOWN.



STEP#3


INSTALL BASE FLASHING CORNER CAP AS SHOWN, CAULK BETWEEN BASE FLASHING AND CORNER CAP.



STEP #4


SCREW OR POP RIVET BASE FLASHING CORNER CAP TO THE BASE FLASHING IF NEEDED

FINISHED CORNER LAP



STEP #2

FIELD PREP BASE FLASHING CORNER CAP BY TRIMMING OFF UNNEEDED PORTION. THIS IS ACHIEVED BY MEASURING THE DISTANCE FROM OUTER EDGE OF CONCRETE TO EDGE OF WALL PANEL AT THE CORNER (SEE DETAIL #1). NOW APPLY THESE MEASUREMENTS TO THE CAP AND TRIM OFF THE UNNEEDED PORTION.



THIS PAGE IS TYPICAL FOR BOTH INSULATED & NON-INSULATED BUILDINGS

BASECAP.dwg

C. KNEIFL		
DATE: 4/5/2006		
APPROVED BY:		
DATE:		
REVISION:	K.K. ORDER NUMBER:	CUSTOMER P.O. NUMBER.
DATE:		
SCALE: 4 4 / 2" - 4' 0"		
0-1-2/11	PROPRIETARY	PROPRIETARY INFORMATION
K.K. QUOTE NUMBER:	THIS DRAWING & THE DESIGNIT COVERS ARE THE EXCLUSIVE PROPERTY OF KELLY OF NE. THEY ARE PROVIDED ONLY ON THE USER'S EXPRESS AGREEMENT THAT THEY REPRODUCED. COPIED. LOANDED, EXHBITED, CHANGED OR OTHERWISE USED EXCEPT.	HE EXCLUSIVE PROPERTY OF KELLY S EXPRESS AGREEMENT THAT THEY IGED OR OTHERWISE USED EXCEPT
	MAY BERMATET BY CONSENT OF KE	THE COURT OF THE C

EASY TO ASSEMBLE PANEL
SYSTEMS FOR RELOCATABLE
ENCLOSURES FROM WEATHER
BARRIERS TO BUILDINGS

Mfgr. by Kelly Group, Inc. P.O. Box 1058 Fremont, NE 68026 Phone: 800-228-7230 Fax: 402-727-1363 Web: www.kellyklosure.com

HINSO!

9


ᆼ

S


S

SHEET

BASE FLASHING CORNER CAP INSTALLATION




EAVE FLASHING




EAVE FLASHING INSTALLATION


REMOVE SHEETING SCREWS AT THE EAVE OF THE ROOF PANELS TO INSERT EAVE FLASHING.



SECTION



CLOSURE END CAP BEING INSTALLED




CLOSURE END CAP INSTALLED

	EASY TO ASSEMBLE PANEL	SYSTEMS FOR RELOCATABLE	ENCLOSURES FROM WEATHER	SOME III OF SOCIEDADA		Mer by Kolly Croup Inc	Migi. by Neily Glodp, Ilic.	P.O. Box 1058 Fremont: NE 68026	Phone: 800-228-7230 Fax: 402-727-1363 Web: www.kellyklosure.com
	PAGE TITLE: SYSTEM 2 EAVE FLASHING & END	CLOSURE CAP INSTALLATION						>	
					CUSTOMER P.O. NUMBER:			PROPRIETARY INFORMATION	THIS DANNIAS THE REISON TO CHERA MET RECUISION EXCEPTION TO THE VALUE INC. THIS DANNIAS THE REISON TO CHERA MET RECUISION EXCEPTION TO THE LIMITED WAY PERMITTED TO THE VALUE IS VARIED. TO THE LIMITED WAY PERMITTED TO CHERE THE VEHICLE OF THE VEH
	PROJECT TITLE:		.		K.K. ORDER NUMBER:			PROPRIETARY	THIS DAKWING & THE DESIGNI TO COVERS ARE T OF HE. THEY ARE PROVIDED ONLY ON THE USER REPRODUCED, COMPLE, LOANED, EXHBITED, CHANWAY PERMITTED BY CONCENT OF KELLY GROUP, INC. OF NE. MAKES NO REPRESENT
OSHDE	ZAWN BY: C. KNEIFL	лте: 6 -1- 06	PROVED BY:	ATE:	EVISION:	ATE:	CALE: NO SON E	NO SOMEE	K. QUOTE NUMBER:

IMPORTANT NOTE:
ALL DOWNSPOUTS WILL NEED
TO BE FIELD LOCATED AND CUT
TO THE APPROPRIATE LENGTH.

IMPORTANT NOTE:


SEE "GUTTER & DOWN SPOUT INSTALLATION"
PAGES FOR ANY INSTALLATION QUESTIONS.



GUTTER SYSTEM LAYFLAT

(SAME FOR OTHER SIDE)

EASY TO ASSEMBLE PANEL	SYSTEMS FOR RELOCATABLE	ENCLOSURES FROM WEATHER	SUIT III OL SCIENCE STORY		Mfor by Kelly Group Inc		F.O. BOX 1036 FIGHIUM, NE 00020 Phone: 800-228-7230 Fax: 402-727-1363 Web: www.kellyklosure.com
PAGE TITE: GUTTER LAYFLAT				SHEFT OF OF		PROPRIETARY INFORMATION	THIS DAYMORA S THE DESIGN IT OCHES ARE THE EXCLISION FROMERTY OF ELELY GROUN INC. FROME THE DAYMORATIO EXHIBITED CHARGE TO STOR CHARMORE SIZE STORT THE LIMB WAY PERMITTED IN CORREST OF RELLY GROUNDING. TO THE LIMB WAY DESIGN INC. OF THE MACHINE THE LIMB CHARGE STORT OF RELLY GROUNDING. TO THE LIMB CHARGE STORT STORT S
SAMPLE ASSEMBLY DRAWINGS					BUYER:		K.K. ORDER NUMBER: BUYER P.O. NUMBER:
NBY: X CARSTENS	DATE: 2/18/11	APPROVED BY:	DAIE:	REVISION:	DATE:	SCALE: 1/8" = 1'-0"	K.K. QUOTE NUMBER:



TYPICAL GUTTER SYSTEM

EXPLODED VIEW

GUTTER SYSTEM AND EAVE FLASHING INSTALLATION INSTRUCTIONS


IMPORTANT NOTES:


- 1. REFER TO GUTTER SYSTEM LAYFLAT PAGE FOR LOCATIONS OF EACH COMPONENT.
- 2. GUTTERS TO BE INSTALLED AT SAME TIME AS EAVE FLASHING.
- 3. CAULK AROUND ALL END CAPS AND BETWEEN EACH JOINT WITH SUPPLIED CAULKING.
- 4. SOME FIELD CUTTING OF COMPONENTS MAY BE NECESSARY TO ENSURE PROPER FIT.
- 5. IN COLD CLIMATES WHERE ICE AND SNOW BUILD UP IS A PROBLEM, KELLY RECOMMENDS HEAT TRACE TO PREVENT ICE BUILD UP IN THE **GUTTERS AND SNOW GUARDS / BLOCKS TO PREVENT SNOW FROM SLIDING** OFF THE ROOF AND DAMAGING THE GUTTERS. THIS MATERIAL IF REQUIRE IS TO BE SUPPLIED AND INSTALLED BY OTHERS.

GUTTER & DOWN SPOUT INSTALLATION PROCEDURE

- 1. LAYOUT GUTTER SYSTEM MATERIAL AS SHOWN ON THE GUTTER SYSTEM LAYFLAT PAGE. (SEE INDEX FOR PAGE #)
- 2. INSTALL GUTTER SECTIONS & EAVE FLASHING STARTING AT ONE END OF BUILDING. BE SURE TO INSTALL CLOSURE CAPS AT EACH END OF THE BUILDING BEHIND THE GUTTER SECTION. (SEE FLASHING INSTALLATION DETAILS)
- 3. TO INSTALL GUTTER SECTIONS & EAVE FLASHING; REMOVE FACTORY INSTALLED SCREWS AT THE END OF THE ROOF SHEETS. SLIDE EAVE FLASHING AND GUTTERS UNDER THE ROOF SHEET AND FOAM FILLER. REINSTALL SCREWS THROUGH ROOF SHEET, GUTTER, EAVE FLASHING AND INTO FRAME.
- 4. OVERLAP GUTTER SECTIONS BY 3". INSTALL GUTTER ENDCAPS AND DOWNSPOUT OUTLETS IN THE CORRECT LOCATIONS. USE CAULKING AND SUPPLIED RIVETS TO SECURE.
- 5. AFTER ALL GUTTER SECTIONS ARE INSTALLED, BEGIN FASTENING GUTTE SUPPORT CHANNELS EVERY 3'-0" ON CENTER. THESE CHANNELS SHOULD 1'-0" LONG.
- 6. INSTALL DOWN SPOUTS USING SUPPLIED DOWN SPOUT BRACKETS. USE SUPPLIED TEK SCREWS AND RIVETS TO FASTEN.


E			Migr. by Nelly Gloup, Ilic. P.O. Box 1058 Fremont, NE 68026 Phone: 800-228-7230 Fax: 402-727-1363 Web: www.kellyklosure.com
G ED	PAGE TITER & DOWN SPOUT GUTTER & DOWN SPOUT INSTALLATION INSTRUCTIONS	SHEET S.S. OF 10	PROPRIETARY INFORMATION THE DAWNING, THE REPURS OF THE VIEW OF TH
D			BUYER P.O. NUMBER:
ER BE	PROJECT TITLE:	BUYER:	K.K. ORDER NUMBER:
	DRAWN BY: ALEX CARSTENS DATE: 1/5/11 APPROVED BY:	EATE: REVISION: DATE:	SCALE: NOT TO SCALE KK. QUOTE NUMBER:






EQUIPMENT DOOR TRACK TO KELLY PANELS BY OTHERS LEFT SIDE JAMB PANEL #4 TEK SCREWS TRIM OFF OVERLAPPING EDGE AS REQUIRED EQUIPMENT DOOR FLASHING

EQUIPMENT DOOR OPENING FLASHING



EQUIPMENT DOOR ELEVATION



B SECTION AT RIGHT JAMB PANEL


IMPORTANT NOTE:
OVERHEAD DOORS ARE SUPPLIED ONLY!

INSTALLATION & SERVICE IS BY OTHERS!

(INSTRUCTIONS FOR OVERHEAD DOOR ARE INCLUDED WITH THE DOOR)

INSTALLATION NOTES:

- 1. INSTALL EQUIPMENT DOOR TRIM BEFORE INSTALLING OVERHEAD DOOR.
- 2. ALL WEATHER-STRIPPING AND BRUSHES TO BE INSTALLED PER DOOR MANUFACTURERS INSTRUCTIONS.



C TYPICAL SECTION AT HEADER PANEL

EASY TO ASSEMBLE PANEL	SYSTEMS FOR RELOCATABLE	ENCLOSURES FROM WEATHER	SONIA CHI DI SANDRIEDE TO BILLI DINCE		Mear by Kolly Crain lac	Migi. by Nelly Gloup, Ilic.	P.O. Box 1058 Fremont, NE 68026	Phone: 800-228-7230 Fax: 402-727-1363 Web: www.kellyklosure.com
PAGE TITLE: EQUIPMENT DOOR	OPENING DETAILS					CHEET CC OF 13	0.0.0	
<u> </u>				CUSTOMER P.O. NUMBER:			PROPRIETARY INFORMATION	THE DRAWING & THE DESIGNIT CONCESS ARE THE EAST SCLUSING REPORTERTY OF KELLY GROUP. INC. ON IRE, THEY ARE PROVIDED WITHOUT STREAM THE USER'S EXPRESS AREHERINIT THAT THEY WILL NOT BE WAY PERSON TO COMBET OF THE THEY SERVE SUPPRESS AREHERINIT THAT THEY WILL NOT BE WAY PERSON THEY COMBET OF THE THEY ARE THEY SERVE THEY RECEIVE THEY ARE A SECURIAR TO THE WELL OR ADDITION TO THE USER OF THE A RETIRE THE MET AND THE WELL OR THEY ARE THE THEY ARE THE A RETIRE THE ADDITION THEY ARE THE THEY ARE THE A ACCURACY.
PROJECT TITLE:		T		K.K. ORDER NUMBER:			PROPRIETARY	THIS DRAWING & THE DESIGNIT COVERS ARE: OF NE. THEY ARE PROVIDED ONLY ON THE USE! REPRODUCED, COPIED, LOANED, EXHIBITED, CHA WAY PERMITTED BY CONSENT OF KELLY GRO KELLY GROUP, INC. OF NE. MARKES NO REPRESEN
DRAWN BY: ANDY MRUZ	DATE: 4-10-08	APPROVED BY:	DATE:	REVISION:	DATE:	SCALE: NO COALE	NO SCALE	K.K. QUOTE NUMBER:

